

NATIONAL GOVERNMENT CONSTITUENCY DEVELOPMENT FUND								
KEYIYO NORTH CONSTITUENCY								
PROJECT IMPLEMENTATION STATUS REPORT AS AT 30TH JUNE 2022								
FY 2021-2022 PIS AS AT 30.06.2022 (Q4 END)								
Financial year	Project name	Approved activity	Estimated cost	Amount Allocated	Completion date	Implementa tion status	Expected Beneficiaries	Remarks
2021/2022	Administration							
2021/2022	Employee salaries	Payment of employees' salaries for 7staffs	2,376,776.00	2,376,776.00		1-Jun-22	7 staff members	fully utilised
2021/2022	Employee Gratuity	Provision for annual gratuity for 7 staff	590,000.00	590,000.00		1-Jun-22	7 staff members	fully utilised
2021/2022	N.S.S.F	Payment to NSSF deductions	51,120.00	51,120.00		1-Jun-22	7 staff members	fully utilised
2021/2022	N.H.I.F	Payment to NHIF deductions	57,900.00	57,900.00		1-Jun-22	7 staff members	fully utilised
2021/2022	Goods and services	Purchase of fuel, repairs and maintenance of motor vehicle and office buildings, Purchase of stationeries, telephone, travel and subsistence, office tea, and other office expenditure	2,540,632.00	2,540,632.00		1-Jun-22		fully utilised
2021/2022	Committee expenses	Payment of Committee sitting allowances and subsistence	2,000,000.00	2,000,000.00		1-Jun-22		fully utilised
2021/2022	Monitoring and Evaluation					1-Jun-22		fully utilised
2021/2022	NG-CDFCs/PMCs and staff Capacity building	Training of NG-CDFCs/PMCs and staff on NG-CDF related issues	1,454,754.00	1,454,754.00		1-Jun-22		fully utilised
2021/2022	Goods and services	Purchase of fuel, repairs and maintenance of motor vehicle and office buildings, Purchase of stationeries, telephone, travel and subsistence, office tea, and other office expenditure	1,000,000.00	1,000,000.00		1-Jun-22		fully utilised
2021/2022	Committee allowances	Payment of Committee sitting allowances, transport, conferences	1,000,000.00	1,000,000.00		1-Jun-22		fully utilised
2021/2022	Emergency	To cater for unforeseen occurrences within the constituency during the financial year	3,412,207.00	3,412,207.00	Balances	1-Jun-22		Unspent emergencies as at end of Qaurter Four
2021/2022	Rimoi GSU Camp	Construction 4 door latrine & 4 door bathrooms	400,000.00	400,000.00	complete	1-Dec-21	30 officers	In use
2021/2022	Kibargoiyet primary school	Construction 10- Door pit latrine	520,000.00	520,000.00	ongoing	1-Apr-22	200 pupils	At finishing level
2021/2022	Kermuk primary school	Construction 4-Door pit latrine	250,000.00	250,000.00	complete	1-Feb-22	20 teaching staff	In use
2021/2022	Siroch primary school	Construction 8-Door pit latrine	400,000.00	400,000.00	complete	1-Feb-22	120 pupils	in use
2021/2022	Sergoit primary school	Construction of ablution block	600,000.00	600,000.00	complete	1-Feb-22	200 pupils	in use
2021/2022	Sergoit primary school	Construction 3- Door pit latrine	300,000.00	300,000.00	complete	1-Feb-22	20 teaching staff	in use
2021/2022	Chelingwa primary school	Construction 6 Door pit latrine	300,000.00	300,000.00	complete	1-Feb-22	150 pupils	
2021/2022	Kipka primary School	Construction of 3- door pit latrine	150,000.00	150,000.00	complete	1-Mar-22	20 teaching staff	
2021/2022	Matany primary school	Construction 4- Door pit latrine	300,000.00	300,000.00	complete	1-Mar-22	100 pupils	
2021/2022	Kapsisi primary school	Construction of foot bridge	160,000.00	160,000.00	ongoing	1-Mar-22	400 pupils	
2021/2022	Iten Police Station	Purchase and installation of 4 water storage tanks	400,000.00	400,000.00	ongoing	1-Mar-22	60 officers	
2021/2022	Bursary Secondary schools	Payment of bursary for needy students	20,000,000.00	20,000,000.00	ongoing	1-Jun-22	over 1,000 students	Vetting done awaiting disbursement
2021/2022	Bursary Tertiary Institutions	Payment of bursary for needy students	17,497,552.00	17,497,552.00	ongoing	1-Jun-22	over 1,000 students	Vetting done awaiting disbursement
2021/2022	Keiyo North NG-CDF Social Security Programme	Payment of NHIF medical cover for 500 vulnerable people within the constituency.	3,000,000.00	3,000,000.00	ongoing	1-Jun-22	500 households	Vetting done awaiting disbursement

2021/2022	Sports	Organizing sports tournament in the constituency and the winning teams to be awarded with trophies, balls and games, and purchase of uniforms, kits to schools and active teams.	1,370,938.00	1,370,938.00	Not started	1-Jun-22	over 20 teams	
2021/2022	Environment							
2021/2022	Msekekwa Primary School	Purchase and installation of 1 energy saving jikos of 150 litres	155,000.00	155,000.00	complete	1-Jun-22	200 students	in use
2021/2022	Kibargoiyet Day Secondary School	Purchase and installation of 1 energy saving jikos of 150 litres	155,000.00	155,000.00	complete	1-Jun-22	200 students	in use
2021/2022	Kapsisi Primary School	Purchase and installation of 1 energy saving jiko of 300 litres	325,000.00	325,000.00	complete	1-Jun-22	400 students	in use
2021/2022	Kamariny Secondary School	Purchase and installation of 1 energy saving jiko of 150 litres	155,000.00	155,000.00	complete	1-Jun-22	200 students	in use
2021/2022	Singore Primary School	Purchase and installation of 1 energy saving jiko of 300 litres	325,000.00	325,000.00	complete	1-Jun-22	300 students	in use
2021/2022	Yokot primary school	Purchase and installation of 1 energy saving jiko for 250 litres	242,000.00	242,000.00	complete	1-Jun-22	300 students	in use
2021/2022	Bugar Special school	Purchase and installation of 1 energy saving jiko of 50 litres	125,000.00	125,000.00	complete	1-Jun-22	20 students	in use
2021/2022	Sergoit Primary school	Purchase and installation of 1 energy saving jiko of 300 litres	325,000.00	325,000.00	complete	1-Jun-22	400 students	in use
2021/2022	Primary schools							
2021/2022	Anin Primary School	Renovation of 7 classrooms; Re-plastering, re-flooring, tiling and wall painting for 2 classrooms and roof painting for 7 classrooms to completion.	450,000.00	450,000.00	complete	1-Jun-22	450 students	in use
2021/2022	Berese Primary School	Construction of classroom to completion	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	branding works remaining
2021/2022	Bugar Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	complete	1-Jun-22	150 students	in use
2021/2022	Chebokokwa Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	complete	1-Jun-22	150 students	in use
2021/2022	Chegilet Primary School	Renovation of 6 classrooms; roofing and painting to completion.	150,000.00	150,000.00	ongoing	1-Jun-22	300 students	at finishes
2021/2022	Chelingwa Primary School	Construction of one classroom to completion	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	at finishes
2021/2022	Chepkogin Primary School	Renovation of 5 classrooms; Re-roofing to completion	700,000.00	700,000.00	ongoing	1-Jun-22	250 students	Roofing ongoing
2021/2022	Cheptarit Primary School	Renovation of 4 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	500,000.00	500,000.00	ongoing	1-Jun-22	200 students	at finishes
2021/2022	Chesitek Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	branding works remaining
2021/2022	Emkong primary school	Construction of one classroom to completion.	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	painting works going on
2021/2022	Iten Primary School	Renovation of 4 classrooms; Re-plastering, re-flooring, tiling to completion.	600,000.00	600,000.00	complete	1-Jun-22	200 students	complete and in use
2021/2022	Iten School for the Deaf.	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at finishes
2021/2022	Kabore Primary School	Renovation of 3 classrooms; Re-roofing, plastering, flooring and painting to completion.	750,000.00	750,000.00	ongoing	1-Jun-22	150 students	painting works going on
2021/2022	Kabulwo Primary School	Construction of one classroom to completion.	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	at procurement stage
2021/2022	Kamariny Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	complete	1-Jun-22	150 students	complete and in use
2021/2022	Kameza Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kapkessum Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	complete	1-Jun-22	150 students	in use

2021/2022	Kapkoi Primary School	Renovation of 4 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	600,000.00	600,000.00	complete	1-Jun-22	200 students	in use
2021/2022	Kapsisi Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	complete	1-Jun-22	150 students	in use
2021/2022	Kapsoiyo Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kaptel Primary School	Construction of one classroom to completion	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	at finishes
2021/2022	Kapteren Primary School	Renovation of administration block comprising of 4 offices and 1 book store to completion; Tiling, Fitting of doors, painting of walls and roof to completion.	400,000.00	400,000.00	ongoing	1-Jun-22	30 teaching staff	waiting for additional funds
2021/2022	Kaptum Primary School	Construction of 100 students' capacity dormitory to completion.	2,500,000.00	2,500,000.00	ongoing	1-Jun-22	100 students	at roofing
2021/2022	Katalel Primary School	Construction of one classroom to completion.	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	at procurement stage
2021/2022	Kermuk Primary School	Purchase of 50 chairs and lockers.	250,000.00	250,000.00	complete	1-Jun-22	50 students	in use
2021/2022	Kessup Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kewapos Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	500,000.00	500,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kibendo Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kiboi Primary School	Purchase of furniture-25 chairs,16 lockers and chairs at Kshs.250,000 and wiring of 8 classrooms at Kshs.150,000	400,000.00	400,000.00	complete	1-Jun-22	20 teaching staff	in use
2021/2022	Kipchawat Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kipkenda Primary School	Purchase of 0.75 acres of land including processing of the title deed.	700,000.00	700,000.00	complete	1-Jun-22	400 students	in process
2021/2022	Kipkulot Primary School	Construction of one classroom to completion	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	At roofing
2021/2022	Kiptingo Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	ongoing finishes
2021/2022	Kiptoit Primary School	Construction of one classroom to completion at Kshs.750,000 and 3 door pit latrine for teachers with PWDs provision to completion at Kshs.150,000	900,000.00	900,000.00	ongoing	1-Jun-22	50 students	at procurement stage
2021/2022	Kiptoro Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	At procurement stage
2021/2022	Kipyegor Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kobil Primary School	Construction of 3 door pit latrine for the teachers with PWD provision to completion at Kshs.150,000 and construction of pavements for 7 classrooms at Kshs.300,000 to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	350 students	at procurement stage
2021/2022	Kokwao Primary School	Renovation of 2 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion at Kshs.300,000 and construction of verandah for 7 classrooms at Kshs.200,000	500,000.00	500,000.00	ongoing	1-Jun-22	100 students	at procurement stage
2021/2022	Kokwap Sitet Primary School	Construction of one classroom to completion	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	Plaster going on
2021/2022	Komotony Primary School	Completion of administration block with a staffroom and 2 offices (Plastering, painting, flooring at Kshs.600,000 and equipping) and purchase of 3 tables,20 chairs and 2 cabinets-300,000-	900,000.00	900,000.00	complete	1-Jun-22	20 teaching staff	in use

2021/2022	Korkitony Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Lamaon primary school	Renovation of one classroom; Re-plastering, Tiling and painting to completion.	200,000.00	200,000.00	ongoing	1-Jun-22	50 students	branding works remaining
2021/2022	Mindililwo Special School	Purchase of 15 staffroom tables and chairs at Ksh.240,000, one executive table at Kshs.30,000 and one cabinet at Kshs.30,000	300,000.00	300,000.00	ongoing	1-Jun-22	15 teaching staff	ongoing finishes
2021/2022	Moi Tambach Primary School	Construction of a storey tuition block comprising of 14 classrooms in co-funding with parents; Flooring, walling, roofing, plastering and painting of the first floor.	4,000,000.00	4,000,000.00	ongoing	1-Jun-22	700 students	ongoing finishes
2021/2022	Msekekwa Primary School	Renovation of 3 classrooms to completion; Re-roofing of 3 classrooms and tiling of one classroom to completion	600,000.00	600,000.00	ongoing	1-Jun-22	300 students	ongoing finishes
2021/2022	Nyalil Primary School	Purchase of one acre of land including the processing of the title at Kshs.300, 000 and construction of 3 door pit latrine for the teachers with PWDs provision to completion at Kshs.150,000		450,000.00	ongoing	1-Jun-22	400 students	ongoing finishes
2021/2022	Nyawa Primary school	Construction of one classroom to completion at Kshs.750,000 and renovation of 3 classrooms to completion (Re-roofing, plastering, painting and tiling) at Kshs.750,000	1,500,000.00	1,500,000.00	ongoing	1-Jun-22	200 students	ongoing finishes
2021/2022	Salaba Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	ongoing finishes
2021/2022	Sergoit Primary school	Construction of 500 students' capacity dining hall and kitchen; Foundation, slab, walling and roofing.	1,500,000.00	1,500,000.00	complete	1-Jun-22	500 students	re allocated to twin classrooms
2021/2022	Singore Primary School	Renovation of 4 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	600,000.00	600,000.00	ongoing	1-Jun-22	200 students	ongoing finishes
2021/2022	Kipka Primary school	Construction of a 50 students' capacity library-Foundation, slab, walling, roofing and plastering.	900,000.00	900,000.00	ongoing	1-Jun-22	50 students	at procurement stage
2021/2022	Yokot primary school	Renovation of a 70 students' capacity library comprising of one office; tiling and painting-300,000 and construction of administration block comprising of one staffroom and 2 offices to roofing at Kshs. 1,000,000	1,300,000.00	1,300,000.00	ongoing	1-Jun-22	70 students	The library at finishing level,the admin is on plastering
2021/2022	St. Andrews Simotwo Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	ongoing tiling
2021/2022	William Murgor Primary school	Renovation of 5 classrooms; Tiling and painting of roofs and walls to completion.	500,000.00	500,000.00	ongoing	1-Jun-22	250 students	waiting for extra fund for completion
2021/2022	Secondary schools					1-Jun-22		
2021/2022	Anin Day Secondary School	Construction of 40 students' capacity single laboratory with practical room, preparation room, office and store-, Foundation, slab, walling roofing, plastering, concrete tables and painting.	3,000,000.00	3,000,000.00	ongoing	1-Jun-22	40 students	at procurement stage
2021/2022	Bugar Secondary School	Purchase of 46 seater bus	8,300,000.00	8,300,000.00	ongoing	1-Jun-22		at body building
2021/2022	Chebnet Secondary School	Construction of 8 door flash toilets for the girls with one door reserved for PWDs at Kshs.500,000 and construction of 500 students' capacity septic tank to completion at Kshs.700,000	1,100,000.00	1,100,000.00	ongoing	1-Jun-22	500 students	at procurement stage
2021/2022	Chelingwa Secondary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at finishes
2021/2022	St.Peter's Iten Day Secondary School	Construction of 16 door ablution block for boys and girls with one door reserved for PWDs to completion	800,000.00	800,000.00	ongoing	1-Jun-22	500 students	at procurement stage

2021/2022	Kabore Secondary School	Completion of 400 students' capacity dining hall; Plastering, flooring and painting	1,500,000.00	1,500,000.00	ongoing	1-Jun-22	400 students	At roofing level
2021/2022	Kabulwo Secondary School	Construction of 40 students' capacity twin laboratory-Foundation, slab, walling and roofing.	2,000,000.00	2,000,000.00	ongoing	1-Jun-22	40 students	at procurement stage
2021/2022	Kamariny Secondary School	Completion of two classrooms; plastering, flooring and painting to completion.	500,000.00	500,000.00	ongoing	1-Jun-22	100 students	at finishes
2021/2022	Kapchelal Secondary School	Construction of 100 students' capacity dormitory for boys to completion	2,500,000.00	2,500,000.00	ongoing	1-Jun-22	100 students	at procurement stage
2021/2022	Kapkessum Secondary school	Construction of a 40 students' capacity laboratory with one office, preparation room, store and practical room with fittings to completion	3,500,000.00	3,500,000.00	ongoing	1-Jun-22	40 students	At foundation level
2021/2022	Siroch Secondary School	Completion of administration block comprising of 5 offices, 1 staffroom, 3 washrooms and 1 kitchen; plastering, flooring and painting.	500,000.00	500,000.00	ongoing	1-Jun-22	20 teaching staff	At plastering level
2021/2022	Kapkoi Secondary School	Completion of 400 students' capacity dining hall and kitchen; plastering, flooring and painting	1,500,000.00	1,500,000.00	ongoing	1-Jun-22	400 students	At roofing level
2021/2022	Kapkong'a Day Secondary School	Construction of one classroom to completion	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	ongoing finishes
2021/2022	Kaptum Secondary School	Purchase of 30 double beds for a dormitory.	300,000.00	300,000.00	complete	1-Jun-22	60 students	In use
2021/2022	Kibargoiyet Secondary School	Construction of a 40 students' capacity laboratory with one office, preparation room, store and practical room with fittings to completion	3,500,000.00	3,500,000.00	ongoing	1-Jun-22	40 students	ongoing casting of tables
2021/2022	Kibendo Secondary School	Completion of the Kitchen; plastering, flooring and painting at Kshs.500,000 and equipping of 400 student capacity dining hall Purchase of 40 benches, 40 tables at Khs.500,000 and Purchase of one acre of land-1,000,000 including the processing of the title deed	2,000,000.00	2,000,000.00	ongoing	1-Jun-22	400 students	at procurement stage
2021/2022	Kokwao Secondary school	Completion of 40 students' capacity laboratory-flooring, installation of gas and water systems.	1,000,000.00	1,000,000.00	complete	1-Jun-22	40 students	in use
2021/2022	Korkitony Secondary School	Relocation of power line from the school compound	500,000.00	500,000.00	complete	1-Jun-22	230 students	
2021/2022	Sergoit Secondary School	Completion of a 40 student capacity laboratory with one office, preparation room, store and practical room with fittings; Installation of gas and water systems	500,000.00	500,000.00	ongoing	1-Jun-22	40 students	ongoing finishes
2021/2022	Kessup Day secondary school	Completion of a 40 students' capacity laboratory with one office, preparation room, store and practical room with fittings; Installation of gas and water systems	500,000.00	500,000.00	complete	1-Jun-22	40 students	complete and in use
	Security							
2021/2022	Chelingwa Assistant chief's office	Equipping of chief's office: Purchase of 30 plastic chairs-at Kshs 20,000, one executive table at Kshs.30,000, one executive chair at Kshs.21,000, fifteen (15) visitors chairs and tables at Kshs.54,000 and 1cabinet at Kshs.25,000	150,000.00	150,000.00	complete	1-Jun-22	members of the pub	complete and in use
2021/2022	Kamoi chief's ooffice	Completion of 2 roomed assistant chief's office-Plastering, flooring and painting	1,000,000.00	1,000,000.00	ongoing	1-Jun-22	members of the pub	ongoing finishes
2021/2022	Siroch Assistant chief's office	Completion of 2 roomed assistant chief's office; Painting, ceiling and tiling	200,000.00	200,000.00	ongoing	1-Jun-22	members of the pub	waiting for furnitures and electrical work

2021/2022	Kendur Assistant chief's office	Completion of 2 roomed assistant chief's office; ceiling, tiling- Kshs.250,000 and purchase of furniture (20 chairs at Kshs. 16,000, one executive table at Kshs.30,000, one executive chair at Kshs.21,000, fifteen (15) visitors chairs at Kshs.58,000 and 1 cabinet at Kshs.25,000) .	400,000.00	400,000.00	ongoing	1-Jun-22	members of the public	ongoing finishes
2021/2022	Tambach Assistant County Commissioner's office	Construction of office comprising of 4 offices to completion.	1,500,000.00	1,500,000.00	ongoing	1-Jun-22	members of the public	Plaster going on
			136,638,879.00	137,088,879.00				
ONGOING PROJECTS AS AT 30.06.20.2022								
2021/2022	Sports	Organizing sports tournament in the constituency and the winning teams to be awarded with trophies, balls and games, and purchase of uniforms, kits to schools and active teams.	1,370,938.00	1,370,938.00	Not started	1-Jun-22	over 20 teams	
2021/2022	Kabore Primary School	Renovation of 3 classrooms; Re-roofing, plastering, flooring and painting to completion.	750,000.00	750,000.00	ongoing	1-Jun-22	150 students	painting works going on
2021/2022	Kibargoiyet primary school	Construction 10- Door pit latrine	520,000.00	520,000.00	ongoing	1-Apr-22	200 pupils	At finishing level
2021/2022	Kapsisi primary school	Construction of foot bridge	160,000.00	160,000.00	ongoing	1-Mar-22	400 pupils	
2021/2022	Iten Police Station	Purchase and installation of 4 water storage tanks	400,000.00	400,000.00	ongoing	1-Mar-22	60 officers	
2021/2022	Bursary Secondary schools	Payment of bursary for needy students	20,000,000.00	20,000,000.00	ongoing	1-Jun-22	over 1,000 students	Vetting done awaiting disbursement
2021/2022	Bursary Tertiary Institutions	Payment of bursary for needy students	17,497,552.00	17,497,552.00	ongoing	1-Jun-22	over 1,000 students	Vetting done awaiting disbursement
2021/2022	Keiyo North NG-CDF Social Security Programme	Payment of NHIF medical cover for 500 vulnerable people within the constituency.	3,000,000.00	3,000,000.00	ongoing	1-Jun-22	500 households	Vetting done awaiting disbursement
2021/2022	Berese Primary School	Construction of classroom to completion	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	branding works remaining
2021/2022	Chegilet Primary School	Renovation of 6 classrooms; roofing and painting to completion.	150,000.00	150,000.00	ongoing	1-Jun-22	300 students	at finishes
2021/2022	Chelingwa Primary School	Construction of one classroom to completion	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	at finishes
2021/2022	Chepkogin Primary School	Renovation of 5 classrooms; Re-roofing to completion	700,000.00	700,000.00	ongoing	1-Jun-22	250 students	Roofing ongoing
2021/2022	Cheptarit Primary School	Renovation of 4 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	500,000.00	500,000.00	ongoing	1-Jun-22	200 students	at finishes
2021/2022	Chesitek Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	branding works remaining
2021/2022	Emkong primary school	Construction of one classroom to completion.	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	painting works going on
2021/2022	Iten School for the Deaf.	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at finishes
2021/2022	Kabulwo Primary School	Construction of one classroom to completion.	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	at procurement stage
2021/2022	Kameza Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kapsoiyo Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kaptel Primary School	Construction of one classroom to completion	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	at finishes
2021/2022	Kapteren Primary School	Renovation of administration block comprising of 4 offices and 1 book store to completion; Tiling, Fitting of doors, painting of walls and roof to completion.	400,000.00	400,000.00	ongoing	1-Jun-22	30 teaching staff	waiting for additional funds

2021/2022	Kaptum Primary School	Construction of 100 students' capacity dormitory to completion.	2,500,000.00	2,500,000.00	ongoing	1-Jun-22	100 students	at roofing
2021/2022	Katalel Primary School	Construction of one classroom to completion.	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	at procurement stage
2021/2022	Kessup Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kewapos Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	500,000.00	500,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kibendo Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kipchawat Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kipkulot Primary School	Construction of one classroom to completion	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	At roofing
2021/2022	Kiptingo Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	ongoing finishes
2021/2022	Kiptoit Primary School	Construction of one classroom to completion at Kshs.750, 000 and 3 door pit latrine for teachers with PWDs provision to completion at Kshs.150, 000	900,000.00	900,000.00	ongoing	1-Jun-22	50 students	at procurement stage
2021/2022	Kiptoro Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	At procurement stage
2021/2022	Kipyegor Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Kobil Primary School	Construction of 3 door pit latrine for the teachers with PWD provision to completion at Kshs.150, 000 and construction of pavements for 7 classrooms at Kshs.300, 000 to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	350 students	at procurement stage
2021/2022	Kokwao Primary School	Renovation of 2 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion at Kshs.300,000 and construction of verandah for 7 classrooms at Kshs.200,000	500,000.00	500,000.00	ongoing	1-Jun-22	100 students	at procurement stage
2021/2022	Kokwap Sitet Primary School	Construction of one classroom to completion	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	Plaster going on
2021/2022	Korkitony Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at procurement stage
2021/2022	Lamaon primary school	Renovation of one classroom; Re-plastering, Tiling and painting to completion.	200,000.00	200,000.00	ongoing	1-Jun-22	50 students	branding works remaining
2021/2022	Mindililwo Special School	Purchase of 15 staffroom tables and chairs at Ksh.240,000, one executive table at Kshs.30,000 and one cabinet at Kshs.30,000	300,000.00	300,000.00	ongoing	1-Jun-22	15 teaching staff	ongoing finishes
2021/2022	Moi Tambach Primary School	Construction of a storey tuition block comprising of 14 classrooms in co-funding with parents; Flooring, walling, roofing, plastering and painting of the first floor.	4,000,000.00	4,000,000.00	ongoing	1-Jun-22	700 students	ongoing finishes
2021/2022	Msekekwa Primary School	Renovation of 3 classrooms to completion; Re-roofing of 3 classrooms and tiling of one classroom to completion	600,000.00	600,000.00	ongoing	1-Jun-22	300 students	ongoing finishes
2021/2022	Nyalil Primary School	Purchase of one acre of land including the processing of the title at Kshs.300, 000 and construction of 3 door pit latrine for the teachers with PWDs provision to completion at Kshs.150,000		450,000.00	ongoing	1-Jun-22	400 students	ongoing finishes
2021/2022	Nyawa Primary school	Construction of one classroom to completion at Kshs.750,000 and renovation of 3 classrooms to completion (Re-roofing, plastering, painting and tiling) at Kshs.750,000	1,500,000.00	1,500,000.00	ongoing	1-Jun-22	200 students	ongoing finishes

2021/2022	Salaba Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	ongoing finishes
2021/2022	Singore Primary School	Renovation of 4 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	600,000.00	600,000.00	ongoing	1-Jun-22	200 students	ongoing finishes
2021/2022	Kipka Primary school	Construction of a 50 students' capacity library-Foundation, slab, walling, roofing and plastering.	900,000.00	900,000.00	ongoing	1-Jun-22	50 students	at procurement stage
2021/2022	Yokot primary school	Renovation of a 70 students' capacity library comprising of one office; tiling and painting-300,000 and construction of administration block comprising of one staffroom and 2 offices to roofing at Kshs. 1,000,000	1,300,000.00	1,300,000.00	ongoing	1-Jun-22	70 students	The library at finishing level,the admin is on plastering
2021/2022	St. Andrews Simotwo Primary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	ongoing tiling
2021/2022	William Murgor Primary school	Renovation of 5 classrooms; Tiling and painting of roofs and walls to completion.	500,000.00	500,000.00	ongoing	1-Jun-22	250 students	waiting for extra fund for completion
2021/2022	Anin Day Secondary School	Construction of 40 students' capacity single laboratory with practical room, preparation room, office and store-, Foundation, slab, walling roofing, plastering, concrete tables and painting.	3,000,000.00	3,000,000.00	ongoing	1-Jun-22	40 students	at procurement stage
2021/2022	Bugar Secondary School	Purchase of 46 seater bus	8,300,000.00	8,300,000.00	ongoing	1-Jun-22		at body building
2021/2022	Chebonet Secondary School	Construction of 8 door flash toilets for the girls with one door reserved for PWDs at Kshs.500,000 and construction of 500 students' capacity septic tank to completion at Kshs.700,000	1,100,000.00	1,100,000.00	ongoing	1-Jun-22	500 students	at procurement stage
2021/2022	Chelingwa Secondary School	Renovation of 3 classrooms; Re-plastering, re-flooring, tiling, wall and roof painting to completion.	450,000.00	450,000.00	ongoing	1-Jun-22	150 students	at finishes
2021/2022	St.Peter's Iten Day Secondary School	Construction of 16 door ablution block for boys and girls with one door reserved for PWDs to completion	800,000.00	800,000.00	ongoing	1-Jun-22	500 students	at procurement stage
2021/2022	Kabore Secondary School	Completion of 400 students' capacity dining hall; Plastering, flooring and painting	1,500,000.00	1,500,000.00	ongoing	1-Jun-22	400 students	At roofing level
2021/2022	Kabulwo Secondary School	Construction of 40 students' capacity twin laboratory-Foundation, slab, walling and roofing.	2,000,000.00	2,000,000.00	ongoing	1-Jun-22	40 students	at procurement stage
2021/2022	Kamariny Secondary School	Completion of two classrooms; plastering, flooring and painting to completion.	500,000.00	500,000.00	ongoing	1-Jun-22	100 students	at finishes
2021/2022	Kapchelal Secondary School	Construction of 100 students' capacity dormitory for boys to completion	2,500,000.00	2,500,000.00	ongoing	1-Jun-22	100 students	at procurement stage
2021/2022	Kapkessum Secondary school	Construction of a 40 students' capacity laboratory with one office, preparation room, store and practical room with fittings to completion	3,500,000.00	3,500,000.00	ongoing	1-Jun-22	40 students	At foundation level
2021/2022	Siroch Secondary School	Completion of administration block comprising of 5 offices, 1 staffroom, 3 washrooms and 1 kitchen; plastering, flooring and painting.	500,000.00	500,000.00	ongoing	1-Jun-22	20 teaching staff	At plastering level
2021/2022	Kapkoi Secondary School	Completion of 400 students' capacity dining hall and kitchen; plastering, flooring and painting	1,500,000.00	1,500,000.00	ongoing	1-Jun-22	400 students	At roofing level
2021/2022	Kapkong'a Day Secondary School	Construction of one classroom to completion	750,000.00	750,000.00	ongoing	1-Jun-22	50 students	ongoing finishes
2021/2022	Kibargoiyet Secondary School	Construction of a 40 students' capacity laboratory with one office, preparation room, store and practical room with fittings to completion	3,500,000.00	3,500,000.00	ongoing	1-Jun-22	40 students	ongoing casting of tables

2021/2022	Kibendo Secondary School	Completion of the Kitchen; plastering, flooring and painting at Kshs.500,000 and equipping of 400 student capacity dining hall Purchase of 40 benches, 40 tables at Kshs.500,000 and Purchase of one acre of land-1,000,000 including the processing of the title deed	2,000,000.00	2,000,000.00	ongoing	1-Jun-22	400 students	at procurement stage
2021/2022	Sergoit Secondary School	Completion of a 40 student capacity laboratory with one office, preparation room, store and practical room with fittings; Installation of gas and water systems	500,000.00	500,000.00	ongoing	1-Jun-22	40 students	ongoing finishes
2021/2022	Kamoi chief's office	Completion of 2 roomed assistant chief's office-Plastering, flooring and painting	1,000,000.00	1,000,000.00	ongoing	1-Jun-22	members of the pub	ongoing finishes
2021/2022	Siroch Assistant chief's office	Completion of 2 roomed assistant chief's office; Painting, ceiling and tiling	200,000.00	200,000.00	ongoing	1-Jun-22	members of the pub	waiting for furnitures and electrical work
2021/2022	Kendur Assistant chief's office	Completion of 2 roomed assistant chief's office; ceiling, tiling-Kshs.250,000 and purchase of furniture (20 chairs at Kshs.16,000, one executive table at Kshs.30,000, one executive chair at Kshs.21,000, fifteen (15) visitors chairs at Kshs.58,000 and 1 cabinet at Kshs.25,000) .	400,000.00	400,000.00	ongoing	1-Jun-22	members of the pub	ongoing finishes
2021/2022	Tambach Assistant County Commissioner's office	Construction of office comprising of 4 offices to completion.	1,500,000.00	1,500,000.00	ongoing	1-Jun-22	members of the pub	Plaster going on